

Practical Checklist for On-Site Use

Pre-Works Planning:

- ☐ Identify soil types, slope, rainfall patterns, and sensitive areas.
- ☐ Flag areas prone to erosion or dust generation.
- ☐ Plan stabilisation, hard-engineering, and sediment control measures.
- ☐ Include responsibilities in inductions and toolbox talks.

On-Site Controls:

- ☐ Check erosion and sediment controls are correctly installed.
- ☐ Maintain and monitor stockpiles to prevent dust and runoff.
- ☐ Reduce the area open to erosion
- ☐ Check for sediment tracking on roads, cleaning as needed.
- ☐ Do daily inspections and check controls before rainfall events.

Team Engagement:

- ☐ Toolbox talks on erosion, sediment, and dust risks.
- ☐ Encourage crew to report potential risks early.
- ☐ Reinforce the importance of proactive controls as part of site culture.